


xx. Core DA FB MC

L.WITT



Core DA FB MC go-live on 8th of June

Initially the go-live of Core DA FB MC was planned for 20th April. The go-live was postponed due to several concerns raised by different parties

- Concerns from some Core TSOs & NEMOs:
 - Timing of the Core FB DA go-live considering the current market context - in combination with the other concerns listed below.
 - The insufficiently demonstrated stability of the DA pre-market coupling process in Flow-Based DA capacity calculation, and the impact on capacities when fallbacks need to be applied.
 - The impact on ID ATC capacities, for which the methodology was only known mid-April
 - The issue of undue discrimination triggered by too low capacities provided on critical network elements.
- On 01/04 EFET, IFIEC & MPP on behalf of MPs called for a postponement of Core Flow-Based market coupling Go-Live based on concerns related to stability, ID capacity and publication.
- Core NRAs are investigating the reasons for delay based on more detailed argumentation delivered by the (blocking) parties.

Aiming for a new go-live date as soon as possible, Core TSOs agreed on an action plan to mitigate the concerns. More details on the action plan will be shared during today's dedicated Core CCG (01st June, 15:00-17:00)

- The mitigations to further improve operational stability of TSO's capacity calculation were already implemented. In this period some issues occurred with fallbacks for which fixes will be in place before go-live.
- To further optimise the intraday ATC capacities, algorithmic improvements and local validation processes will be implemented before go-live. Further improvements are foreseen to be implemented after go-live.
- Dedicated reporting to NRAs will be created for all cases with $RAM < 20\% * F_{max}$ to closely monitor the occurrences and mitigations - this information of $RAM < 20\% * F_{max}$ is already publicly available in the publication tool.
- Improvements in the publication tool were implemented.

The go-live date for Core DA FB MC is 8th of June (trading day for delivery 09/06).