

EBGL IMPLEMENTATION ORGANIZATION




Kjell Barmsnes, Convenor WG AS, ENTSO-E

BSG Meeting

7 June 2017

Balancing Qualities

- Balancing qualities according to activation time (without imbalance netting)



- » Balancing is organized in up to five steps (FCR, IN, aFRR, mFRR and optional RR) in Europe
- » Platforms coordinating the (complex) processes of each balancing quality required

Timelines

| Obligations | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | |
|----------------------|------|--------|----|----|-----------------------|------------------------------|----|----|------|----|-------------------------|----|------|------------------------------|----|----|------|----|---------------------------|----|------|----|---------------------------|----|------|----|----|---------------------------|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| RR TERRE | | | ★ | | Impl Framework EIF+6m | | | | | | RR EU Platform EIF+2yrs | | | | | | | | TSO Join Derogation +2yrs | | | | | | | | | |
| Imb. Netting IGCC | | ★ | | | Impl Framework EIF+6m | | | | | | IN EU Platform EIF+2yrs | | | | | | | | TSO Join Derogation +2yrs | | | | | | | | | |
| mFRR mFRR project | | 4.9. ★ | | | | Impl Framework EIF+1yr | | | | | | | | | | | | | FRR EU Platform EIF+4yrs | | | | | | | | | TSO Join Derogation +2yrs |
| aFRR aFRR project | | | | | | Impl Framework EIF+1yr | | | | | | | | | | | | | FRR EU Platform EIF+4yrs | | | | | | | | | TSO Join Derogation +2yrs |
| Imbalance Settlement | | | | | | Harmonised Proposal EIF+1yrs | | | | | | | | ISP & Proposal Impl EIF+3yrs | | | | | | | | | ISP Derogation +2yrs-4yrs | | | | | |
| TSO Proposals | | | | | | Pricing EIF+1yr | | | | | CZC Alloc EIF+2yrs | | | | | | | | | | | | CZC Harm EIF+5yrs | | | | | |
| General Compliance | | | | | | EIF+1yr | | | | | Pub Info EIF+2yr | | | | | | | | | | | | | | | | | |

★ Consultation
 ★ IG Meeting
 ★ Stakeholder Meeting

Key
 Proposal
 Deadline
 Derogation


Timelines with consultations

| EBGL All/relevant TSOs and ENTSO-E tasks | 2017 | | | | | 2018 | | | | | | | | | | |
|--|------|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|
| | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
| ENTSO-E to update manual procedures of Transparency Regulation | | | | | | | | | | | | | | | | |
| Proposal for activation purposes | | | | | | | | | | | | | | | | |
| Each TSO to propose T&Cs for BSPs and BRPs | | | | | | | | | | | | | | | | |
| Proposal for pricing method for all products | | | | | | | | | | | | | | | | |
| Proposal for TSO-TSO settlement of intended exchanges of energy | | | | | | | | | | | | | | | | |
| Proposal for TSO-TSO settlement of settlement of ramps and FCR and unintended exchanges within and between SA | | | | | | | | | | | | | | | | |
| Proposal for harmonisation of certain features of imbalance calculation & pricing | | | | | | | | | | | | | | | | |
| Cross Border Capacity Allocation | | | | | | | | | | | | | | | | |
| ENTSO-E monitoring plan | | | | | | | | | | | | | | | | |
| Proposal for implementation framework for European platform for replacement reserves | | | | | | | | | | | | | | | | |
| Proposal for implementation framework for European platform for frequency restoration reserves with manual activation | | | | | | | | | | | | | | | | |
| Proposal for implementation framework for European platform for frequency restoration reserves with automatic activation | | | | | | | | | | | | | | | | |
| Proposal for implementation framework for European platform for imbalance netting | | | | | | | | | | | | | | | | |


European Platforms

- European platform coordinates balancing energy activation requests of TSOs.
- As a TSO-TSO model is applied, activation requests and communication with national BSPs remains local.
- European platform comprises independent functions closely interacting with different (local) IT systems.

» Platform describes business processes on European level supported by different functions potentially performed by different IT systems.



European processes



ENTSO-E Project Teams and TSOs implementation projects

All TSOs via ENTSO-E Project Teams

- Implementation Frameworks for
 - Imbalance Netting
 - aFRR
 - mFRR
 - RR
- Settlement TSO TSO, TSO BSP, TSO BRP
- Cross Border Capacity Allocation
- Reporting
- Activation purposes
- CBA

TSOs implementation projects

- Implementation Projects for
- Imbalance Netting - IGCC
 - aFRR - ?
 - mFRR - ?
 - RR - TERRE

entsooe



Reliable Sustainable Connected